



## BEACH NOURISHMENT UPDATE

January 28, 2021



Progress continues on our Storm Damage Reduction Project as Weeks Marine nears the Jolly Roger Pier in its Beach Nourishment efforts. To date, nearly 500,000 cubic yards of sand has been dredged and placed on the beach strand, starting from the Serenity Point area to the Pier. Progress maps are updated weekly and can be

found on our website at <https://www.topsailbeach.org/Departments/Beach-Nourishment>.

Over the next several days, the *Borinquen* will finish dredging the area near the canals and shift to the very northern end of our town limits and begin working south. The dredge will utilize the connection with the Queens Grant pipeline crossing and the beachfill area will progress south towards the Pier until it connects with the existing improvements. Once that is complete the pipelines will be flipped, and beach nourishment will move north from Queens Grant to the town line. Pipes that are currently running from Drum Avenue south along the beach will be removed.

We appreciate everyone's patience as we complete this project. Everyone has done a great job avoiding the work area, and we ask that you continue to do so for your safety and the safety of the workers. The Town of Topsail Beach and Weeks Marine are taking every precaution to keep the work zone safe, but



there will be heavy equipment and fast-moving water in these areas. **For your safety and the safety of the workers, please avoid any designated work areas.**

## For More Information

Be sure to visit our website at [www.topsailbeach.org](http://www.topsailbeach.org) and look for the icon below for more information. You can also see drone footage of the progress at [https://www.youtube.com/watch?v=uGBDe3Z3cZo&list=PLJ38k7aG5jP0YdvwJiQ1fb\\_Wjy2EuXsc&index=1](https://www.youtube.com/watch?v=uGBDe3Z3cZo&list=PLJ38k7aG5jP0YdvwJiQ1fb_Wjy2EuXsc&index=1). We will continue to provide updated information, pictures and videos of our project.



Also watch for us on Facebook and Twitter!